



Whalley Avenue Phase 2 Two-Week Lookahead

The Computaro crew is working (4) 10 hr. days Monday through Thursday

Week of: 5/17 – 5/21

- Monday – Tuesday
 - Install Duct Bank from Howe St. dead end West towards SC #1944
- Wednesday
 - Install SC #1944
- Thursday
 - Install SC #1942

Week of: 5/24 – 5/28

- Monday
 - Install SC #1948
- Tuesday – Wednesday
 - Install Piles & Lagging support of excavation for SC #1943
- Thursday
 - Install SC #1943

Outreach Contact Information

888.848.3697

outreach@uinet.com

www.uinet.com/reliabilityprojects

Samantha Marone – samantha.marone@uinet.com

203.623.7553

Amy Hicks – amy.hicks@uinet.com

203.909.2055

