

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

Partial Consent Order: COWSPCB 15-001

UI Contacts: S. Crosbie

LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)

Reporting Period: January 2019

Site Information: Former English Station
510 Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period.

- a. Received comments from DEEP Scope of Study for English Station Interior – High Pressure Boilers 13/14.
 - b. UI provided response to DEEP comments on Scope of Study for English Station Interior – High Pressure Boilers 13/14
 - c. Weston & Sampson performed quarterly groundwater sampling
 - d. TRC continued to sample environmental media with Boilers 13/14
 - e. TRC continued sampling of media within intake and discharge cooling tunnel in Boilers 1 through 12
 - f. TRC continued to perform sampling of environmental media within the Eastern Portion of English Station Boilers 1 through 12.
 - g. TRC continued to perform sampling of environmental media and hazardous building materials within Western Portion of English Station.
 - h. Soil Remediation and Station B Demo awarded
 - i. Attended City of New Haven staff review meeting with the City Plan Department on January 15, 2019 for Application for Development & Floodplain Development Application
 - j. Submitted General Permit registrations, DEEP-WPED-REG-027 & DEEP-WPED-GP-015 on January 15, 2019.
 - k. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and prepare inspection reports.
 - l. Management of State and Federal regulated waste during site activities.
 - m. Community Outreach Website will be updated with the Main Activities during Reporting Period and Upcoming Activities sections of this document.
-

2. Upcoming Activities

- a. TRC will continue to sample environmental media and hazardous building materials inside of English Station
- b. Begin to work with Soil Remediation and Demo contractor on schedule, logistics and mobilization effort.
- c. Work with EPA and CT DEEP on Remedial Action Plans for the PCB remediation on Parcels A and B.
- d. Work through any comments coming out of City of New Haven staff review meeting for the review of Application for Development and Floodplain Development application(s)

- e. Work through any comments from DEEP on General Permit registrations and accompanying plans (*i.e.*, *Stormwater Pollution Control Plan*).
- f. Work with CT DEEP on any comments for the Scope of Study for English Station Eastern Interior Boilers 1 through 12 and High Pressure Boilers 13 & 14 on hazardous building materials.
- g. Develop investigation report representing Western Portion environmental media and hazardous building materials results
- h. Develop investigation report representing Eastern Portion of English Station Interior Boiler 1 through 12 environmental media only
- i. Develop investigation report representing English Station Interior Boiler 13/14 environmental media only
- j. Begin to consolidate data and develop site-wide groundwater remedy.
- k. Evaluate off-site sources for suitable soil borrows for fill needed to implement remedial actions at the site.