

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

Partial Consent Order: COWSPCB 15-001

UI Contacts: S. Crosbie

LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)

Reporting Period: July 2019

Site Information: Former English Station
510 Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period.
 - a. Continue to refine Western Side of English Station Investigation Report (*environmental media and hazardous building materials*)
 - b. Continue to perform review and outline any data gap analysis of Eastern Portion of English Station (PARTIAL) High Pressure Boilers 13-14 Investigation Report (*environmental media*)
 - c. Continue to perform review and outline any data gaps on Eastern Portion of English Station (PARTIAL) Boiler Area 1-12 and Boiler Area 13/14 Investigation Report (*hazardous building materials*)
 - d. Worked with TRC to update Phase I Remedial Action Plans (*Parcel A PCB, Parcel B PCB and Other COC*) and specification package based on the conditional approval letter from DEEP on the Soil Remediation Alternatives Analysis
 - e. Worked with DEEP and EPA on final steps to obtain approval(s) on Parcel A PCB RAP, Parcel B PCB RAP and Other COC RAP
 - f. Developing Scope of Study for sub-surface area(s) beneath Main Power Plant
 - g. Continue to perform review and outline any data gaps English Station - Interior Environmental Media Investigation Interim Results – First Floor and Interstitial Fill Areas related to environmental only
 - h. Continue to refine Groundwater Monitoring Report which summarizes the results of five quarters of the groundwater monitoring well network along with developing a groundwater remedial solution for the site
 - i. Per CT DEEP request, sampled surface/stormwater outfall along eastern side of bulkhead
 - j. Continue to develop and refine cost estimates for Main Power Plant scope
 - k. Completed abatement activities within the auxiliary buildings on Parcel B
 - l. Performed erosion and sediment control maintenance along with the required weekly and rain event inspections, survey and field mark-out of remediation areas, and development of project submittals
 - m. Continue to develop a summary of results from the shoring plan/Subpart O verification sampling within the PCB remedial areas.
 - n. Commenced demo of Station B. Currently Station B demo work is on hold until ACV can mobilize an authorized demo contractor
 - o. Work with external legal on developing a resolution to the interpretation of PCO condition B.1.e.4

- p. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and prepare inspection reports.
 - q. Management of State and Federal regulated waste during site activities.
 - r. Update of Project Public Website.
 - s. Update Project Schedule
 - t. Continue to perform weekly safety audits
-

2. Upcoming Activities

- a. Commence the demo of Station B
- b. Work with EPA and CT DEEP on the authorization of Remedial Action Plans for both the Other COCs and PCB remediation(s) on Parcels A and Parcel B
- c. Work with CT DEEP on any follow-up comments for the Scope of Study for English Station Eastern Interior Boilers 1 through 12 and High Pressure Boilers 13 & 14 on hazardous building materials.
- d. Work with CT DEEP on any follow-up comments for the English Station Eastern Interior Boilers 1 through 12 Investigation Report (*environmental media*)
- e. Finalize Scope of Study for Sub-Surface Area(s) beneath Main Power Plant
- f. Work with CT DEEP on any questions/comments regarding Scope of Study – Auxiliary Buildings
- g. Work with CT DEEP on any comments or data gaps on English Station - Interior Environmental Media Investigation Interim Results – First Floor and Interstitial Fill Areas related to environmental only
- h. Submit investigation report for Western Portion (*environmental media and hazardous building materials*)
- i. Submit investigation report representing English Station Interior Boiler 13/14 (*environmental media only*)
- j. Finalize Groundwater Monitoring Report.
- k. Evaluate off-site sources for suitable soil borrows for fill needed to implement remedial actions at the site.