

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

Partial Consent Order: COWSPCB 15-001

UI Contacts: S. Crosbie

LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)

Reporting Period: September 2018

Site Information: Former English Station
510 Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period

- a. Remedial Action Plan(s) for PCBs and CT RSR COCs submitted to CT DEEP and EPA.
 - b. Soil remediation and Station B demo currently out to bid.
 - c. Scope of Study for Eastern Portion of English Station Interior – Boilers 1 through 12 re-submitted containing only environmental media.
 - d. Scope of Study for English Station Main Building – Boilers 13 & 14 continues to be developed.
 - e. Remedial Action Report for scabbling activities in Station B in draft form and currently be reviewed.
 - f. Interim Abatement activities in English Station have been completed.
 - g. TRC performing sampling of environmental media and building materials within Western Portion of English Station.
 - h. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and prepare inspection reports.
 - i. Weston & Sampson tabulating 3rd quarter groundwater sampling
 - j. Management of State and Federal regulated waste during site activities.
 - k. UI English Station Project team met with City of New Haven to update on site activities.
 - l. Community Outreach Website will be updated with the Main Activities during Reporting Period and Upcoming Activities sections of this document.
-

2. Upcoming Activities

- a. TRC will continue to sample environmental media inside of English Station
- b. Continue to work with internal departments on next step actions for the bid on soil remediation and Station B demo for the project.
- c. Work with EPA and CT DEEP on Remedial Action Plan comments in order to obtain future approval(s).
- d. Finalize Scope of Study for English Station Interior – Boilers 13 & 14
- e. Begin sampling activities of sediments, solids and liquids within the footprint of the main power plant of English Station and associated discharge tunnels.
- f. Continue the monitoring of transducer data site wide to assess tidal influence and groundwater elevations on a continual basis
- g. Finalize Remedial Action Report for the scabbling of the concrete within Station B pursuant to approved Self-Implementing Plan approved by EPA

- h. Evaluate off-site sources for suitable soil borrows for fill needed to implement remedial actions at the site.