

Partial Consent Order: COWSPCB 15-001
UI Contacts: S. Crosbie
LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)
Reporting Period: June 2020

Site Information: Former English Station
510 Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period.

- a. Submitted to CTDEEP UI's response to comment on Western Side Scope of Study and Investigation Report
- b. Submitted to CTDEEP UI's response to comment on English Station First Floor & Interstitial Fill Scope of Study
- c. Submitted to CT DEEP summary report related to all aspects of the abatement and demo activities for Station B.
- d. Submitted to CTDEEP & EPA Parcel B Briefing Document
- e. CTDEEP provided concurrence to UI's response on re: Notice of Violation, NOVWSPCB 19-002 letter, dated June 11, 2020
- f. Finalizing summary report on Situation #3 Station B South Cooling Water Discharge Tunnel and Parcel A PCB Remedial Action Plan (RAP) modification
- g. Working with CTDEEP on finalizing the Phase I Plans and Specifications relative to the approved RAPs.
- h. Continue developing Contractor Work Plan and ancillary documents associated with the Parcel A PCB Remedial Action Plan.
- i. UI/AVANGRID, CTDEEP, CTAGO, CTDECD, City of New Haven, Property Owner (legal counsel) and Property Developer met to discuss project
- j. Continue working with property owners in order to obtain the sign-off on EPA's approval of the Parcel A PCB RAP and CTDEEP's request for owner acknowledgement on the (non-PCB) Soil RAP.
- k. Continue to refine overall Project schedule and cost estimate(s) associated Main Power Plant scope.
- l. Finalizing award with AVANGRID Procurement to identify a contractor for the soil remediation activities on Phase I.
- m. Perform required stormwater inspections of the site erosion and sediment controls for the Phase I activities approved under CT DEEP permit number GSN003422.
- n. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and submitted inspection reports to UI.
- o. Updated of Project Website.

2. Upcoming Activities

- a. Work with EPA and CT DEEP on the authorization of the PCB Parcel B RAP
- b. Commence certain Phase I PCB and other COC soil remediation activities covered in the Phase I RAPs, such as:

- i. Evaluate off-site sources for suitable soil/clean fill to be used as cover material for site-wide restoration.
 - ii. Sample debris piles.
- c. Submit to CT DEEP UI's Situation #3 Station B South Cooling Water Discharge Tunnel Investigation Report and modification to Parcel A PCB RAP
- d. Finalize the Contractor Work Plan and ancillary documents associated with EPA's requirements under the Parcel A PCB RAP approval letter
- e. Meet with Property Developer and Owner to discuss development plans
- f. Perform supplemental sampling efforts inside of English Station
- g. Work with CT DEEP on any follow-up comments for the Eastern Portion of English Station (*Partial*) High Pressure Boilers 13-14 Investigation Report (*environmental media*)
- h. Work with CT DEEP on any follow-up comments for the Scope of Study for English Station Eastern Interior Boilers 1 through 12 and High Pressure Boilers 13 & 14 (*hazardous building materials*).
- i. Work with CT DEEP on Project schedule and scope
- j. Continue to refine Project estimates for Main Power Plant