

FORMER ENGLISH STATION PROJECT MONTHLY PROGRESS REPORT

Partial Consent Order: COWSPCB 15-001

UI Contacts: S. Crosbie

LEP: Marya B Mahoney - TRC

Respondent: United Illuminating Co. (UI)

Reporting Period: May 2020

Site Information: Former English Station
510 Grand Avenue
New Haven, CT

1. Main Activities During Reporting Period.
 - a. Submitted to CTDEEP UI's response to comment on Boiler 1-12 Scope of Study and Investigation Report
 - b. Submitted to CTDEEP UI's response to re: Notice of Violation, NOVWSPCB 19-002 letter, dated April 27, 2020
 - c. Finalizing UI's response to CTDEEP's comments identified in letter dated May 4, 2020 on English Station Western Side: Scope of Study Investigation Report.
 - d. Began developing (data) summary report and Parcel A PCB Remedial Action Plan (RAP) modifications for the results obtained from the South Tunnel (Situation #3) sampling event.
 - e. Began developing a response to CTDEEP comments on the Scope of Study First Floor of English Station – Interstitial Fill Material (Partial).
 - f. Based on discussions with CTDEEP, the Phase I Plans and Specifications have been re-aligned to match current approved RAPs.
 - g. Continue developing summary report related to all aspects of the abatement, remedial and demo activities for Station B.
 - h. Continue developing Contractor Work Plan and ancillary documents associated with the Parcel A PCB Remedial Action Plan.
 - i. Continue attempting to obtain the property owners sign-off on EPA's approval of the Parcel A PCB RAP and CTDEEP's request for owner acknowledgement on the (non-PCB) Soil RAP.
 - j. Continue to refine overall Project schedule and cost estimate(s) associated Main Power Plant scope.
 - k. Work through AVANGRID Procurement process to identify a contractor for the soil remediation activities on Phase I.
 - l. Perform required stormwater inspections of the site erosion and sediment controls for the Phase I activities approved under CT DEEP permit number GSN003422.
 - m. TRC performed bi-weekly inspections of the Significant Environmental Hazard (SEH) areas and submitted inspection reports to UI.
 - n. Updated of Project Website.

2. Upcoming Activities
 - a. Finalize Station B Abatement & Demo Summary Report
 - b. Finalize the Contractor Work Plan and ancillary documents associated with EPA's requirements under the Parcel A PCB RAP approval letter
 - c. Work with EPA and CT DEEP on the authorization of the PCB Parcel B RAP

- d. Commence certain Phase I PCB and other COC soil remediation activities covered in the Phase I RAPs, such as:
 - i. Evaluate off-site sources for suitable soil/clean fill to be used as cover material for site-wide restoration.
 - ii. Sample debris piles.
- e. Submit to CT DEEP UI's response to letter dated May 4, 2020 on English Station Western Side (Partial) Scope of Study & Investigation Report
- f. Work with CT DEEP on any follow-up comments for the Eastern Portion of English Station (*Partial*) High Pressure Boilers 13-14 Investigation Report (*environmental media*)
- g. Work with CT DEEP on any follow-up comments for the Scope of Study for English Station Eastern Interior Boilers 1 through 12 and High Pressure Boilers 13 & 14 (*hazardous building materials*).
- h. Work with CT DEEP on Project schedule and scope
- i. Continue to refine Project estimates for Main Power Plant